

Version Control log for the Notice of transitional restrictions on Mobile Networks in the 800 MHz band for protection of DTT in channels 61 and 62

Version Dated 24 July 2012

The Notice of transitional restrictions on Mobile Networks in the 800 MHz band for protection of DTT in channels 61 and 62 was published as Annex 6 of the Information Memorandum on 24 July 2012.

<http://stakeholders.ofcom.org.uk/binaries/consultations/award-800mhz/statement/IM2.pdf>

Version Dated 12 November 2012

An update to Annex 1 of the Notice was published as part of “The award of 800 MHz and 2.6 GHz spectrum: Information Memorandum Update” on 12 November 2012.

http://stakeholders.ofcom.org.uk/binaries/consultations/award-800mhz/statement/IM_Update.pdf

Changes made

The table in Annex 1 was updated to show new clearance dates for the following transmitters:

Transmitter	Version Dated 24 July 2012	Version Dated 12 November 2012
Angus	Jul 2013	Apr 2013
Grandtully	Jul 2013	Apr 2013
Lochearnhead	Jul 2013	Apr 2013
Rosneath VP	Aug 2013	Apr 2013
Rosneath HP	Aug 2013	Apr 2013
Kinlochleven	Aug 2013	Apr 2013
Onich VP	Aug 2013	Apr 2013
Onich HP	Aug 2013	Apr 2013
Loch Feochan	Aug 2013	Apr 2013
Kimelford	Aug 2013	Apr 2013
Oxford	Oct 2013	May 2013
Waltham	Oct 2013	May 2013
Belper	Oct 2013	May 2013
Stanton Moor	Oct 2013	May 2013

The table in Annex 1 was updated with amended ERP values for the following transmitters:

Transmitter	Version Dated 24 July 2012	Version Dated 12 November 2012
Ton Pentre	0.032	0.016
Dowlais	0.01	0.0026
Beer	0.0048	0.003
Beaminster	0.015	0.0038
Penryn	0.044	0.0044
Praa Sands	0.025	0.01

Version Dated 1 February 2013

An update to Annex 1 was published in a reissue of the Notice on 1 February 2013.

Changes made

Exact dates have been added for all clearance events between 13 March and 22 May 2013.

Transmitter	Version Dated 12 November 2012	Version Dated 1 February 2013
Burry Port	Mar 2013	13 Mar 2013
Ebbw Vale	Mar 2013	13 Mar 2013
Llangeinor	Mar 2013	13 Mar 2013
Taffs Well	Mar 2013	13 Mar 2013
Ynysowen	Mar 2013	13 Mar 2013
Tonypanyd	Mar 2013	13 Mar 2013
Fernhill	Mar 2013	13 Mar 2013
Mynydd Bach	Mar 2013	13 Mar 2013
Machen Upper	Mar 2013	13 Mar 2013
Brecon	Mar 2013	13 Mar 2013
Ton Pentre	Mar 2013	13 Mar 2013
Monmouth	Mar 2013	13 Mar 2013
Abercynon	Mar 2013	13 Mar 2013
Tynewydd	Mar 2013	13 Mar 2013
Dowlais	Mar 2013	13 Mar 2013
Tonyrefail	Mar 2013	13 Mar 2013
Gellifendigaid	Mar 2013	13 Mar 2013
South Maesteg	Mar 2013	13 Mar 2013
Mendip	Mar 2013	27 Mar 2013

Transmitter	Version Dated 12 November 2012	Version Dated 1 February 2013
Washford	Mar 2013	27 Mar 2013
Countisbury	Mar 2013	27 Mar 2013
Hutton	Mar 2013	27 Mar 2013
Portishead	Mar 2013	27 Mar 2013
Clearwell	Mar 2013	27 Mar 2013
Woodcombe	Mar 2013	27 Mar 2013
Kilve	Mar 2013	27 Mar 2013
Halesowen	Apr 2013	10 Apr 2013
Keighley	Apr 2013	10 Apr 2013
Winter Hill	Apr 2013	10 Apr 2013
Winter Hill	Apr 2013	10 Apr 2013
Selkirk	Apr 2013	17 Apr 2013
Innerleithen	Apr 2013	17 Apr 2013
Angus	Apr 2013	17 Apr 2013
Grandtully	Apr 2013	17 Apr 2013
Lochearnhead	Apr 2013	17 Apr 2013
Rosneath VP	Apr 2013	17 Apr 2013
Rosneath HP	Apr 2013	17 Apr 2013
Kinlochleven	Apr 2013	17 Apr 2013
Onich VP	Apr 2013	17 Apr 2013
Onich HP	Apr 2013	17 Apr 2013
Loch Feochan	Apr 2013	17 Apr 2013
Kilmelford	Apr 2013	17 Apr 2013
Rumster Forest	Apr 2013	24 Apr 2013
Tacolneston	May 2013	01 May 2013
Salisbury	May 2013	15 May 2013
Olivers Mount	May 2013	15 May 2013
Carmel	May 2013	22 May 2013
Pontardawe	May 2013	22 May 2013
Huntshaw Cross	May 2013	22 May 2013
Ilfracombe	May 2013	22 May 2013

Clearance dates scheduled to take place during September and October 2013 were updated to show they are now scheduled to take place in July 2013.

Transmitter	Version Dated 12 November 2012	Version Dated 1 February 2013
Scalloway	Sep 2013	Jul 2013
Swinster	Sep 2013	Jul 2013
Weisdale	Sep 2013	Jul 2013
Fodderty	Oct 2013	Jul 2013
Inverness	Oct 2013	Jul 2013
Craigellachie	Oct 2013	Jul 2013
Balblair Wood	Oct 2013	Jul 2013
Avoch	Oct 2013	Jul 2013
Peterhead	Oct 2013	Jul 2013
Gartley Moor	Oct 2013	Jul 2013
Tullich	Oct 2013	Jul 2013
Gourdon	Oct 2013	Jul 2013
Scoval VP	Oct 2013	Jul 2013
Scoval HP	Oct 2013	Jul 2013

Version Dated 15 February 2013

An update to Annex 1 was published in a reissue of the Notice on 15 February 2013.

Changes made

Exact dates have been added for all clearance events between 29 May and 5 June 2013.

Transmitter	Version Dated 1 February 2012	Version Dated 15 February 2013
Oxford	May 2013	29 May 2013
Waltham	May 2013	29 May 2013
Belper	May 2013	29 May 2013
Stanton Moor	May 2013	29 May 2013
Liverton	Jun 2013	05 Jun 2013
Kingskerswell	Jun 2013	05 Jun 2013
Beer	Jun 2013	05 Jun 2013
Beaminster	Jun 2013	05 Jun 2013
Dawlish	Jun 2013	05 Jun 2013
Pennsylvania	Jun 2013	05 Jun 2013
Bincombe Hill	Jun 2013	05 Jun 2013
Preston	Jun 2013	05 Jun 2013

Transmitter	Version Dated 1 February 2012	Version Dated 15 February 2013
Plympton	Jun 2013	05 Jun 2013
Newton Ferrers	Jun 2013	05 Jun 2013
Modbury	Jun 2013	05 Jun 2013
Port Isaac	Jun 2013	05 Jun 2013
North Hessary Tor	Jun 2013	05 Jun 2013
Southway	Jun 2013	05 Jun 2013
St Austell	Jun 2013	05 Jun 2013
Penryn	Jun 2013	05 Jun 2013
Truro	Jun 2013	05 Jun 2013
Helston	Jun 2013	05 Jun 2013
Praa Sands	Jun 2013	05 Jun 2013

Version Dated 14 March 2013

An update to Annex 1 was published in a reissue of the Notice on 14 March 2013.

Changes made

Exact dates have been added for all clearance events in July 2013. This concludes the publication of dates for all remaining DTT clearance events.

Transmitter	Version Dated 15 February 2013	Version Dated 14 March 2013
Scalloway	July 2013	24 July 2013
Swinster	July 2013	24 July 2013
Weisdale	July 2013	24 July 2013
Fodderty	July 2013	31 July 2013
Inverness	July 2013	31 July 2013
Craigellachie	July 2013	31 July 2013
Balblair Wood	July 2013	31 July 2013
Avoch	July 2013	31 July 2013
Peterhead	July 2013	31 July 2013
Gartley Moor	July 2013	31 July 2013
Tullich	July 2013	31 July 2013
Gourdon	July 2013	31 July 2013
Scoval VP	July 2013	31 July 2013
Scoval HP	July 2013	31 July 2013

The clearance dates scheduled to take place on 13 March went ahead as planned and these transmitters are now confirmed as cleared:

Transmitter	Version Dated 15 February 2013	Version Dated 14 March 2013
Burry Port	13 March 2013	Cleared
Ebbw Vale	13 March 2013	Cleared
Llangeinor	13 March 2013	Cleared
Taffs Well	13 March 2013	Cleared
Ynysowen	13 March 2013	Cleared
Tonypandy	13 March 2013	Cleared
Fernhill	13 March 2013	Cleared
Mynydd Bach	13 March 2013	Cleared
Machen Upper	13 March 2013	Cleared
Brecon	13 March 2013	Cleared
Ton Pentre	13 March 2013	Cleared
Monmouth	13 March 2013	Cleared
Abercynon	13 March 2013	Cleared
Tynewydd	13 March 2013	Cleared
Dowlais	13 March 2013	Cleared
Tonyrefail	13 March 2013	Cleared
Gellifendigaid	13 March 2013	Cleared
South Maesteg	13 March 2013	Cleared

Version Dated 28 March 2013

An update to Annex 1 was published in a reissue of the Notice on 28 March 2013.

Changes made

The clearance dates scheduled to take place on 27 March went ahead as planned and these transmitters are now confirmed as cleared:

Transmitter	Version Dated 14 March 2013	Version Dated 28 March 2013
Mendip	27 March 2013	Cleared
Washford	27 March 2013	Cleared
Countisbury	27 March 2013	Cleared
Hutton	27 March 2013	Cleared
Portishead	27 March 2013	Cleared
Clearwell	27 March 2013	Cleared
Woodcombe	27 March 2013	Cleared

Transmitter	Version Dated 14 March 2013	Version Dated 28 March 2013
Kilve	27 March 2013	Cleared

Version Dated 11 April 2013

An update to Annex 1 was published in a reissue of the Notice on 11 April 2013.

Changes made

The clearance dates scheduled to take place on 11 April went ahead as planned and these transmitters are now confirmed as cleared:

Transmitter	Version Dated 28 March 2013	Version Dated 11 April 2013
Halesowen	10 April 2013	Cleared
Keighley	10 April 2013	Cleared
Winter Hill	10 April 2013	Cleared
Winter Hill	10 April 2013	Cleared

Version Dated 18 April 2013

An update to Annex 1 was published in a reissue of the Notice on 18 April 2013.

Changes made

The clearance dates scheduled to take place on 17 April went ahead as planned and these transmitters are now confirmed as cleared:

Transmitter	Version Dated 11 April 2013	Version Dated 18 April 2013
Selkirk	17 April 2013	Cleared
Innerleithen	17 April 2013	Cleared
Angus	17 April 2013	Cleared
Grandtully	17 April 2013	Cleared
Lochearnhead	17 April 2013	Cleared
Rosneath VP	17 April 2013	Cleared
Rosneath HP	17 April 2013	Cleared
Kinlochleven	17 April 2013	Cleared
Onich VP	17 April 2013	Cleared
Onich HP	17 April 2013	Cleared
Loch Feochan	17 April 2013	Cleared
Kilmelford	17 April 2013	Cleared

Version Dated 25 April 2013

An update to Annex 1 was published in a reissue of the Notice on 25 April 2013.

Changes made

The clearance dates scheduled to take place on 24 April went ahead as planned and these transmitters are now confirmed as cleared:

Transmitter	Version Dated 18 April 2013	Version Dated 25 April 2013
Rumster Forest	24 April 2013	Cleared

Version Dated 3 May 2013

An update to Annex 1 was published in a reissue of the Notice on 3 May 2013.

Changes made

The clearance dates scheduled to take place on 1 May went ahead as planned and these transmitters are now confirmed as cleared:

Transmitter	Version Dated 25 April 2013	Version Dated 3 May 2013
Tacolneston	1 May 2013	Cleared

Version Dated 23 May 2013

An update to Annex 1 was published in a reissue of the Notice on 23 May 2013.

Changes made

The clearance dates scheduled to take place on 15 and 22 May went ahead as planned and these transmitters are now confirmed as cleared:

Transmitter	Version Dated 3 May 2013	Version Dated 23 May 2013
Salisbury	15 May 2013	Cleared
Oliver's Mount	15 May 2013	Cleared
Carmel	22 May 2013	Cleared
Pontardawe	22 May 2013	Cleared
Huntshaw Cross	22 May 2013	Cleared
Ilfracombe	22 May 2013	Cleared

Version Dated 30 May 2013

An update to Annex 1 was published in a reissue of the Notice on 30 May 2013.

Changes made

The clearance dates scheduled to take place on 29 May went ahead as planned and these transmitters are now confirmed as cleared:

Transmitter	Version Dated 29 May 2013	Version Dated 30 May 2013
Oxford	29 May 2013	Cleared
Waltham	29 May 2013	Cleared
Belper	29 May 2013	Cleared
Stanton Moor	29 May 2013	Cleared

Version Dated 6 June 2013

An update to Annex 1 was published in a reissue of the Notice on 6 June 2013.

Changes made

The clearance dates scheduled to take place on 5 June went ahead as planned and these transmitters are now confirmed as cleared:

Transmitter	Version Dated 23 May 2013	Version Dated 6 June
Liverton	05 June 2013	Cleared
Kingskerswell	05 June 2013	Cleared
Beer	05 June 2013	Cleared
Beaminster	05 June 2013	Cleared
Dawlish	05 June 2013	Cleared
Pennsylvania	05 June 2013	Cleared
Bincombe Hill	05 June 2013	Cleared
Preston	05 June 2013	Cleared
Plympton	05 June 2013	Cleared
Newton Ferrers	05 June 2013	Cleared
Modbury	05 June 2013	Cleared
Port Isaac	05 June 2013	Cleared
North Hessary Tor	05 June 2013	Cleared
Southway	05 June 2013	Cleared
St Austell	05 June 2013	Cleared
Penryn	05 June 2013	Cleared

Truro	05 June 2013	Cleared
Helston	05 June 2013	Cleared
Praa Sands	05 June 2013	Cleared

Version Dated 25 July 2013

An update to Annex 1 was published in a reissue of the Notice on 25 July 2013.

Changes made

The clearance dates scheduled to take place on 24 July went ahead as planned and these transmitters are now confirmed as cleared:

Transmitter	Version Dated 6 June 2013	Version Dated 25 July
Scalloway	24 July 2013	Cleared
Swinster	24 July 2013	Cleared
Weisdale	24 July 2013	Cleared

Version Dated 1 August 2013

An update to Annex 1 was published in a reissue of the Notice on 1 August 2013.

http://stakeholders.ofcom.org.uk/binaries/consultations/award-800mhz/statement/Annex_6.pdf

Changes made

The clearance dates scheduled to take place on 31 July went ahead as planned and these transmitters are now confirmed as cleared:

Transmitter	Version Dated 25 July	Version Dated 1 August
Fodderty	31 July 2013	Cleared
Inverness	31 July 2013	Cleared
Craigellachie	31 July 2013	Cleared
Balblair Wood	31 July 2013	Cleared
Avoch	31 July 2013	Cleared
Peterhead	31 July 2013	Cleared
Gartley Moor	31 July 2013	Cleared
Tullich	31 July 2013	Cleared
Gourdon	31 July 2013	Cleared
Scoval VP	31 July 2013	Cleared
Scoval HP	31 July 2013	Cleared

The changes made on 31 July 2013 are the last to take place and Clearance of DTT services from channels 61 and 62 across the United Kingdom is now complete.